



CARTER LAKE EMERGENCY FORCE MAIN REPLACEMENT OPW 53651

CONSTRUCTION NOTICE UPDATE - PHASE 3

As a follow-up to the construction updates for the City of Omaha sanitary sewer force main project from the East Omaha Lift Station to 11th Street, please be advised of the following schedule update for construction pertaining to Phases 1 and 2 under construction and **Phase 3 beginning the week of March 25**th. Here's what to expect during these phases of construction.

Phase 1: 11th Street – RR Tracks to Avenue H

 A majority of Phase 1 has been completed with the exception of the crossing for the 11th Street connection within the railroad right-of-way. This connection has been delayed until further notice.

Phase 2: Avenue H – 11th to 5th Streets

 Phase 2 continues to progress and is anticipated to be completed in early April, pending weather conditions.

Phase 3: Avenue H – 5th to 9th Streets

• Phase 3 will be starting the week of March 25th with work taking place west of 9th Street followed by operations from 5th to 9th Streets and is anticipated to be completed in late May.

Traffic Control/Restrictions

- Access to Avenue H between 11th and 5th Streets will continue to be maintained along an alternate route utilizing Abbott Drive, Avenue H, 9th Street, and Avenue J.
- Avenue H from 11th to 5th Streets will continue to be closed to through traffic with one lane open at all times to allow local traffic access only to adjacent properties located within Phase 2.
- Access to 5th and 9th Streets along Avenue H will be maintained at all times during Phase 3 with any
 restrictions to access being coordinated by the Contractor with the adjacent property owners.

CONTACT US

For specific comments or questions regarding the plan or construction, please feel free to speak with the JEO Representative, Alyssa Vaughan. If you have immediate questions or concerns during construction, please contact the Contractor Representative, Darren Elliot.

Alyssa Vaughan Community Engagement Senior Specialist JEO Consulting Group 402.964.3965, avaughan@jeo.com Darren Elliot Contractor Project Manager Valley Corporation 402.669.9033, darren@valleycorp.com

Thank you in advance for your patience and help as we work to improve future sanitary sewer service.